

No	Governorate/ Municipality	Type of work	EIIP Progress end of November 2018
1	Akkar Tal Abbas	Agricultural Roads 5 km	<ul style="list-style-type: none"> <li>Contract awarded in January to NEC, amount USD 551,153 (7,866 worker days)</li> <li>Work <b>completed</b> and handed over to Municipality on 10 August 2018.</li> <li>Final number of worker days 8,525.</li> <li>Community Contract completed in early December (771 worker days)</li> </ul>
2	North Lebanon Zgharta	Vegetable Market	<ul style="list-style-type: none"> <li>Contract awarded in May to Saba Makhoul Est., amount USD 642,388 (7,696 worker days)</li> <li>The cumulative progress on site is around 64% (no of worker days 7,976)</li> <li>Work progressing slowly due to technical non-compliance for concrete works → Contractor carrying out corrective measures, which have nearly been completed.</li> <li>Contractor will need extended time to complete the works. It is estimated that the work can be completed in February 2019. A request for time extension is now being submitted to KfW for consideration.</li> </ul>
3	North Lebanon Tripoli/El Mina	Waterfront, 0.8km sidewalk & bicycle lane Tiling, lighting, landscaping and utilities under the sidewalk.	<ul style="list-style-type: none"> <li>Contract awarded in May to Saba Makhoul Est., amount USD 1,570,870 (28,968 worker days)</li> <li>The cumulative progress on site is 62% (No of worker days 22,917 – to be updated once signed musterroll are received)</li> <li>Work is progressing slowly (lately due to rain). However, the major activities of tiling and planting can start as all underground infrastructure has been completed. These activities should normally be rather quick.</li> <li>Contractor will need extended time to complete the works. It is estimated that the work can be completed in January 2019. A request for time extension is now being submitted to KfW for consideration.</li> </ul>
4	North Lebanon Tripoli	Rehabilitation of street median and public toilets	<ul style="list-style-type: none"> <li>Contract awarded in October to Mohamad Khaled Eid Est, amount USD 283,347 (2,366 worker days)</li> <li>Progress around 95% (No of worker days 2,892)</li> <li>The contractor was not able to complete the works due to internal issues and the contract was finally terminated by the end of July.</li> <li>ILO is finalising the works directly with the Municipality using the balance of funds. Work has been delayed for administrative reasons and is now expected to be completed in December.</li> </ul>
5	Bekaa, Baalbeck- Hermel Deir al Ahmar	Irrigation network appr 18.2 km	<ul style="list-style-type: none"> <li>Contract awarded end of June to Accropod S.A.R.L, amount 1,068,072 (Lot A and Lot B), (16,560 worker days)</li> <li>Additional work 350,000 approved, adding 6,000wd (completing a total of 25 km). A time extension until December will be approved.</li> <li>Progress around 80% of original plus additional works (No of worker days 17,410)</li> <li>Work is progressing reasonably well, however onset of winter weather conditions in Deir el Ahmar is slowing the work.</li> <li>Implementation July-December (Contractor committed to complete in December, however likely to need more time)</li> </ul>
6	Bekaa-Hermel	Public market and cold storage room in Nabi Chit	<ul style="list-style-type: none"> <li>Contract awarded in May to Sima for Construction S.A.R.L, amount is USD 727,777 (10,090 worker days)</li> <li>The cumulative progress before stoppage appr 25% (worker days 1,700)</li> <li>Contract <b>terminated</b> due to serious security concern. A letter outlining the details was circulated to pmc members on 29 August. The pmc 17 September confirmed the re-allocation of the balance funds.</li> </ul>

7	Mt Lebanon Mazboud	Storm water drains 3km	<ul style="list-style-type: none"> <li>Contract awarded in April to DMI, amount of USD 327,885 (5,890 worker days)</li> <li>Progress around 99% (No of worker days 6,563)</li> <li>Work progress delayed mainly due to design changes imposed by the municipality.</li> <li>Final activity of asphalt repair has not be completed due to rain conditions, needs two days of good weather.</li> <li>Implementation May to December.</li> </ul>
8	Mt Lebanon Jbeil	Sidewalk appr 1.1 km plus drains etc	<ul style="list-style-type: none"> <li>Contract awarded in April to NGM Blocks Group, amount USD 326,848 (4,683 worker days)</li> <li>Works <b>completed</b> and handed over to municipality (No of worker days 4,367)</li> <li>Implementation April to August</li> </ul>
9	Mt Lebanon Hammana	Water reservoir and water supply network	<ul style="list-style-type: none"> <li>Contract awarded in December to ARCC, amount of USD 613,952. (4,374 worker days)</li> <li>Works <b>completed</b> (No of worker days 6,855 not yet final)</li> <li>New electric cable to the municipality installed</li> </ul>
10	Mt Lebanon Ghobeiry	Channelizing Islands' for Circulation direction	<ul style="list-style-type: none"> <li>Contract awarded in April to Traffic Mall in the amount of USD 332,373. (2,460 worker days)</li> <li>Additional works for USD 153,000 approved, adding 2,000 wd. Time extension till mid-December will be approved.</li> <li>Progress around 85% of original work plus additional work (no of worker days 4,063)</li> <li>Work is now accelerated as amendment has been agreed.</li> <li>Implementation April to December</li> </ul>

EIIP Totals first week of November 2018						
Number of Workers registered	Number of Males	Number of Females	Number of Lebanese	Number of Syrians	Number of Worker Days	Number of Jobs (workers employed > 40 days)
2,231	2,018	213	590	1,641	84,037*	855

\*) Updated but still awaiting verified musterroll from El Mina



Zgharta workers



Deir el Ahmar trench excavation